

St. Tammany Sewerage Construction Update September 2, 2020

- Lift Station – Magnolia is presently working on the installation of the lift station on Golfers Dr. They were expecting to have the wet well completed this week (by Friday 9/4/20).
- 6" Sewer Force Main – the 6" main has been installed along Golfers Dr. The directional boring contractor will be coming out next week to review and determine pit locations for the run down Bertel Dr. R/W widths were recently verified by the St. Tammany Engineering Department to allow progressing. Magnolia has also laid the force main from near Bertel along Tchefuncte to Paillet Dr.
- The force main along Country Club and Pine has been installed and is being prepared for testing.
- Suncoast has completed all CIPP along North, South and Country Club including the servitude between Country Club and Bertel. The only exception is the last run on the East end of North drive, awaiting resolution of an alignment issue.
- CCTV work is presently completed except for about 4100 feet in servitudes that we are checking for access to manholes.
- Magnolia has completed the point repairs to date and we are reviewing other locations for rehab based on funding available. The goal is to make sure the lift station and all the 6" force main work is covered before moving to additional repairs.